NEWZEN CONSULTANTS BANGALORE

NEW TECHNOLOGIES TO INNOVATE

NO.NC/QC/YPD/2020-21/CW

Date: 30-03-2021

To,
The Executive Engineer,
Yelahanka Project Division
Bangalore.

"PMC CERTIFICATE AND INSPECTION REPORT"

Dear Sir,

Subject: Regarding Inspection Report for the below mentioned work.

Name of Work: Construction of Compound Wall and other developmental works at Vidyaranyapura Burial ground in ward no 10

Item No	Description of work	Unit	Qty	Remarks
1	KSRB 2-2 : Earthwork excavation by manual means for foundation of buildings, water supply and sanitary lines and electrical conduits etc, either in pits or in trenches 1.5m and above in width, in soil not	Cum	821.94	Work done upto the Billed Quantity and the Quality is Satisfactory
2	KSRRB M2100-10. Providing and laying Plain cement concrete of mix 1:3:6 with OPC @ 220kgs, with crushed 40mm and down size graded granite metal coarse aggregates @0.89cum and fine aggregates @	Cum	166.19	Work done upto the Billed Quantity and the Quality is Satisfactory
3	KSRB 5.2-3 : Providing and constructing granite / trap / basalt size stone masonry in foundation with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones	Sqm	130.16	Work done upto the Billed Quantity and the Quality is Satisfactory
4	KSRB 4-1.6 ; Providing and laying in position plain cement concrete of Mix 1:2:4 with OPC @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.878 cum and fine aggregtes @	Cum	112.42	Work done upto the Billed Quantity and the Quality is Satisfactory
5	KSRB 5-14: Providing and constructing load bearing wall with solid oncrete blocks having block density not less than 1800kg/m3 having a minimum average compressive strength of 4.00 N/mm2 confirming to	Sqm	1037.86	Work done upto the Billed Quantity and the Quality is Satisfactory
6	KSRB 4.2.2 : Providing and laying in position reinforced cement concrete of Design Mix M20 with OPC @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine	Cum	16.89	Work done upto the Billed Quantity and the Quality is Satisfactory
7	KSRB 4.9.2 : Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire	Tn	1.13	Work done upto the Billed Quantity and the Quality is Satisfactory
8	KSRB15-3 : Providing 18mm thick cement plaster in single coat with cement mortar to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing	Sqm	706.03	Work done upto the Billed Quantity and the Quality is Satisfactory
9	KSRB15-3 : Providing 15mm thick cement plaster in single coat with cement mortar to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing	Sqm	219.72	Work done upto the Billed Quantity and the Quality is Satisfactory
10	KSRB 15.3 : Providing 12mm thick cement plaster in single coat with cement mortar to brick masonry including rounding off corners wherever required smooth rendering, : Providing and removing	Sqm	86.37	Work done upto the Billed Quantity and the Quality is Satisfactory

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore - 92

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com

Item No	Description of work	Unit	Qty	Remarks
11	KSRB 15-16.1 : Providing and finishing external walls in two coats with waterproof cement paint of approved brand and shade to give an even shade after throughly brooming the surface to remove all dirt	Sqm	1024.54	Work done upto the Billed Quantity and the Quality is Satisfactory
12	Providing and fixing M.S. Gate as per Chief Architect Drawing, using 50mm x 50mm 14 guage M.S. hollow pipe frame work bent to ornamental shape as shown in the drawing and 35mm x 6mm and 16	Sqm	16.92	Work done upto the Billed Quantity and the Quality is Satisfactory
13	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3	Nos	3025.00	Work done upto the Billed Quantity and the Quality is Satisfactory
14	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. MORTH Chapter 8	Sqm	408.39	Work done upto the Billed Quantity and the Quality is Satisfactory
15	KSRB 14.6 : Providing and laying heavy duty cobble stones interlock pavers, using cement and course sand for manufacture of blocks of approved size, shape and colour with a minimum compressive	Sqm	524.81	Work done upto the Billed Quantity and the Quality is Satisfactory
16	Providing and installing of pre painted Galvolume iron Trapezoidal profiled sheet of approved make 1060 mm width (1000 mm cover width), 28-30 mm crest height with crest distance of 200 mm c/c with	Sqm	88.00	Work done upto the Billed Quantity and the Quality is Satisfactory
17	Fabricating, supplying & erecting M.S. Angular Truss for all spans as per approved designs and drawing. The entire truss is anchored suitably by using 4 Nos. of M.S. anchor bolts at each support, with	Sqm	1301.22	Work done upto the Billed Quantity and the Quality is Satisfactory
18	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on existing flooring with special adhesive for flooring, skirting and jointed with neat cement	Sqm	30.49	Work done upto the Billed Quantity and the Quality is Satisfactory
19	Providing and fixing Vitrified glazed tiles of approved make, quality & colour of size 600 x 600 x 10mm thick fixed on existing flooring with special adhesive for flooring, skirting and jointed with neat cement	Sqm	50.85	Work done upto the Billed Quantity and the Quality is Satisfactory
20	KSRB 7.3 : Providing and fixing 1mm thick M.S. sheet garage door with frame and diagonal braces of size 40x40x6 mm angle Iron, 3.15mm thick M.S. Gusset plates at the junctions and corners, with handles,	Sqm	3.78	Work done upto the Billed Quantity and the Quality is Satisfactory
21	KSRB 7.5 : Providing and fixing pull and push type rolling shutters of approved make out of 18 guage, 75mm wide cold rolled steel laths of convex corrugation, with side guides and bottom rail, with	Sqm	4.41	Work done upto the Billed Quantity and the Quality is Satisfactory
22	KSRB 7.9 : Providing and fixing M.S.grill work for windows and ventilators using M.S. flats, or M.S. square rods, or combination of M.S. flats and square rods as per approved design, drawing including	Kgs	172.78	Work done upto the Billed Quantity and the Quality is Satisfactory
23	KSRB 7.10 : Providing and fixing in position aluminium windows and ventilators as per approved drawings with sliding shutters using double track window frame section of size 61.85x31.75mm. With	Sqm	6.00	Work done upto the Billed Quantity and the Quality is Satisfactory
24	KSRB 13-11 : Providing and placing on terrace, polyethylene water storage tanks as per IS 12701 : 1996 with manhole lid and suitable locking arrangements, making holes of suitable diameter for inlet,	Nos	2.00	Work done upto the Billed Quantity and the Quality is Satisfactory

Executive Engineer
Project Division
Yelahanka Zone
BBMP Bangalore - 92

n No	Description of work	Unit	Qty	Remarks
25	KSRB 11-1 : Providing and fixing white vitreous china clay, water closet Indian type (Squatting pan) of size 580mm with footrests, 100mm S or P trap, 10 litre low level, P.V.C flushing cistern (all are	Pan	2.00	Work done upto the Billed Quantity and the Quality is Satisfactory
26	KSRB 11-5 : Providing and fixing white vitreous china clay, water closet European type (Pedestal type, P-trap) with black solid plastic seat and lid, C.P brass hinges, rubber buffers. 10 litre low level, P.V.C	Each	2.00	Work done upto the Billed Quantity and the Quality is Satisfactory
27	KSRB 11-11.2 : Providing and fixing white vitreous china clay, flat back wash basin size 630x450mm with a single 15mm C.P brass pillar tap with C.I / M.S brackets, 32 mm C.P. brass waste of standard pattern,	Unit	2.00	Work done upto the Billed Quantity and the Quality is Satisfactory
28	Providing and fixing chorinated poly vinyl Chloride (CPVC) pipes conforming to IS 15778, having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings	M	299.90	Work done upto the Billed Quantity and the Quality is Satisfactory
29	Providing and fixing chorinated poly vinyl Chloride (CPVC) pipes conforming to IS 15778 having thermal stability for hot and cold water supply including all CPVC plain and brass threaded fittings, this	M	99.90	Work done upto the Billed Quantity and the Quality is Satisfactory
30	(Submersible Single Phase 4 inch/100mm) for 0.5 HP, Stage 5,	Unit	1.00	Work done upto the Billed Quantity and the Quality is Satisfactory
31	Removing & Refixing stone slabs of drains and pointing in C.M (1:3)	Sqm	1754.28	Work done upto the Billed Quantity and the Quality is Satisfactory
32	Earthwork in execavation for foundation of structure like culverts, retaining wall etc., as per drawing and technical specification, including setting out, construction of shoring and bracing, dressing of	Cum	400.04	Work done upto the Billed Quantity and the Quality is Satisfactory
E1	KSRB 4-1.5 : Providing and laying in position plain cement concrete of Mix M20 with OPC @ 300kgs, with 20mm and down size graded granite metal coarse aggregates @0.69cum and fine aggregtes @	Cum	17.21	Work done upto the Billed Quantity and the Quality is Satisfactory
E2	PVC DOOR SHUTTER : Supply and fixing of door shuttersmade of rigid PVC extruded hollow section of 20mm x 200mm with the wall thickness of 1.0mm + /0.1mm equally divided into 4nos with tongue	Sqm	6.30	Work done upto the Billed Quantity and the Quality is Satisfactory
E3	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar (1:6) including fixing curing etc.,complete -do 10cms thick.	Sqm	492.21	Work done upto the Billed Quantity and the Quality is Satisfactory
E4	KSRB 5-8.2: Providing two line dressing to granite stone slab / granite stone masonry as per specification.	Sqm	492.21	Work done upto the Billed Quantity and the Quality is Satisfactory

With respect to the above subject & name of the work, we have inspected the work and the Quantity and Quality of above mentioned items of the work was found to be completed satisfactorily for the 1st and Final bill

Thanking you,

With Regards,

NEWZEN CONSULTANT Bangalore

Asst. Executive Engineer
Project Division
Yelahanka Zone
BBMP, Bangalore - 92

For Newzen Consultants Bangalore

NEWZEN CONSULTANT BANGALORE, #13,10TH MAIN ROAD 2ND CROSS JNANAJYOTHI NAGARA,
JNANABHARATHI, BANGALORE-560056. CELL NO: +91 8792620231, 080 23240187
EMAIL:newzen576@gmail.com